

**Classroom Pool Projects  
5/26/2016**

PROJECT #	PROJECT NAME	PROJECT DESCRIPTION	PHASE	PROJECT CONTACT	ZONE LEADER	BLDG COORDINATOR	TIMELINE	
OSU-160160	Autumn 2015 Classroom Window Treatments	Shades were replaced in Smith 2006 and Knowlton 195	Design/Construction	Heather McNamara, mcnamara.69@osu.edu	Various	Various	Various	
OSU-160414	Baker Systems - Room 128 Signage	New first floor room signage coming this summer	Design/Construction	Heather McNamara, mcnamara.69@osu.edu	Karen Crabbe, crabbe.12@osu.edu	Joe Watkins, watkins.108@osu.edu	05/09/16 - 08/12/16	
OSU-150349	Baker Systems - First Floor Renovation	First floor fire alarm scope (to be funded by FOD) was added to the drawings. DB team is working on GMP. Then amendment to pre-contract will be routed. We have new concerns regarding the pricing that is coming in for the mechanical system. I'm meeting with Teemok and TSG to discuss on Thursday. HM will purchase the furniture for the newly renovated spaces using project funds. TB will procure the furniture for the rest of the rooms.	Design/Construction	Heather McNamara, mcnamara.69@osu.edu	Karen Crabbe, crabbe.12@osu.edu	Joe Watkins, watkins.108@osu.edu	TBD	
OSU-150438	Campbell - Room 100 Renovation	DB team is working on abatement pricing for me. Project is consistently challenged with shut-downs due to noise. Technology and FF&E are on order. (We have paid out \$86,553.21 so far out of the grant funding.)	Design/Construction	Heather McNamara, mcnamara.69@osu.edu	Craig Ramsey, ramsey.63@osu.edu	Julie Chitchumroonchok, chitchumroonchok.1@osu.edu	July 30th Completion	
OSU-160531	Classroom Pool Spring Seating Repairs	Psychology 010 & 014, Hitchcock 131, Jennings 155, University Hall 14	Design/Construction	Heather McNamara, mcnamara.69@osu.edu	Various	Various	Various	
OSU-160563	Enarson 3rd Floor Upholstery Repair	We are repainting the hallways, replacing the damaged upholstery and switching out the cove base using R&R.	Design/Construction	Heather McNamara, mcnamara.69@osu.edu	Various	Various	Phase 1: 05/09/16 05/27/16 Phase 2: 05/27/16 - 06/10/16	
OSU-160533	Evans - Room 2004 Refurbish	We're ready to start construction in May. (TB will procure the furniture for the project.)	Design/Construction	Heather McNamara, mcnamara.69@osu.edu	Mark Soliday, soliday.9@osu.edu	Jerry Park, park.508@osu.edu	05/23/16 - 06/03/16	
OSU-160409	Hitchcock - Balcony Hallway	We're ready to start construction in May.	Design/Construction	Heather McNamara, mcnamara.69@osu.edu	John Keller, keller.235@osu.edu	Jay Hunter, hunter.3@osu.edu	05/25/16 - 06/24/16	
OSU-160532	Independence Hall - Room 100 Lighting	This is moving forward as planned. We will replace lighting with LED and paint.	Design/Construction	Heather McNamara, mcnamara.69@osu.edu	Karen Crabbe, crabbe.12@osu.edu	None	05/09/16 - 05/27/16	
OSU-160534	McPherson - Classroom Renovations	We're ready to start construction in May. (TB will procure the furniture for the project.)	Design/Construction	Heather McNamara, mcnamara.69@osu.edu	Mark Soliday, soliday.9@osu.edu	Jerry Park, park.508@osu.edu	07/05/16 - 07/29/16	
OSU-160548	Spring 2016 Classroom Window Treatment Repairs	Future repair work	Design/Construction	Heather McNamara, mcnamara.69@osu.edu	Various	Various	05/09/16 - 08/12/16	
OSU-150320	209 W 18th Avenue	Approximately \$74.02 will be returned to CRC	Post Construction	Heather McNamara, mcnamara.69@osu.edu	Karen Crabbe, crabbe.12@osu.edu	Roy Zuefle, zuefle.1@osu.edu	Complete	
OSU-140455	Campbell - Classrooms Renovation	Approximately \$3,293.24 will be returned to CRC	Post Construction	Heather McNamara, mcnamara.69@osu.edu	Craig Ramsey, ramsey.63@osu.edu	Julie Chitchumroonchok, chitchumroonchok.1@osu.edu	Complete	
OSU-150332	Hayes Hall Basement Interior	Approximately \$4,499.29 will be returned to R&R account	Post Construction	Heather McNamara, mcnamara.69@osu.edu	Mark Soliday, soliday.9@osu.edu	Polly Graham, graham.311@osu.edu	Complete	
OSU-150695	Independence Hall - Room 100 Floor	Approximately \$1,649.63 will be returned to CRC	Post Construction	Heather McNamara, mcnamara.69@osu.edu	Karen Crabbe, crabbe.12@osu.edu	None	Complete	
OSU-160270	McPherson 2015 - Window Treatment Replacement	Approximately \$357.80 will be returned to R&R account	Post Construction	Heather McNamara, mcnamara.69@osu.edu	Mark Soliday, soliday.9@osu.edu	Jerry Park, park.508@osu.edu	Complete	
OSU-160077	University Hall - Room 014 Railing	Approximately \$900.00 will be returned to R&R account	Post Construction	Heather McNamara, mcnamara.69@osu.edu	Karen Crabbe, crabbe.12@osu.edu	Sonya Vanarsdale, vanarsdale.1@osu.edu	Complete	
OSU-130435	Hitchcock - Lecture Hall Improvements	Approximately \$25K will be returned to CRC	CLOSED	Heather McNamara, mcnamara.69@osu.edu	John Keller, keller.235@osu.edu	Jay Hunter, hunter.3@osu.edu	Complete	
University 043, 047, 051	Upgrading Classroom AV technology	AV work to occur during semseter at open class times or after hours	Construction and electrical work to occur after hours	Tom Bell, bell.21@osu.edu	Karen Crabbe, crabbe.12@osu.edu	Sonya Vanarsdale, vanarsdale.1@osu.edu	Complete	AV9
Baker Systems 120, 184, 198	Upgrading Classroom AV technology	AV work to occur during semseter at open class times or after hours	Construction and electrical work to occur after hours	Tom Bell, bell.21@osu.edu	Karen Crabbe, crabbe.12@osu.edu	Joe Watkins, watkins.108@osu.edu	Complete	
Enarson 209, 211	Upgrading Classroom AV technology	AV work to occur during semseter at open class times or after hours	Construction and electrical work to occur after hours	Tom Bell, bell.21@osu.edu	Karen Crabbe, crabbe.12@osu.edu	Rose Feinstein, feinstein.18@osu.edu	Complete	
PAES 103, 105, 109, 111	Upgrading Classroom AV technology	AV work to occur during semseter at open class times or after hours	Construction and electrical work to occur after hours	Tom Bell, bell.21@osu.edu	Karen Crabbe, crabbe.12@osu.edu	Emily Martini, martini.36@osu.edu	Complete	
Hagerty 042, 045, 046, 050, 056, 062, 071, 251, 259, 351, 359	Upgrading Classroom AV technology	All work to occur during reserved period in May	Construction and electrical work to occur immediately after the conclusion of Spring semester exams	Tom Bell, bell.21@osu.edu	Matthew Raymond, raymond.49@osu.edu	Karen Sobul, sobul.1@osu.edu	5/4/2016 - 5/31/2016	AV10
Evans Lab 1008	Upgrading Classroom AV technology	AV work to occur during closed period while street work is active	No construction or electrical work	Tom Bell, bell.21@osu.edu	Mark Soliday, soliday.9@osu.edu	Jerry Park, park.508@osu.edu	05/09/16 - 08/12/16	
Psychology 002, 010, 014	Upgrading Classroom AV technology	AV work to occur during semseter at open class times or after hours	Construction and electrical work to occur after hours	Tom Bell, bell.21@osu.edu	Matthew Raymond, raymond.49@osu.edu	Caitlyn Pena pena.63@osu.edu	6/30/16 - 8/22/16	AV11
Stillman 131, 240, 245	Upgrading Classroom AV technology	AV work to occur during semseter at open class times or after hours	Construction and electrical work to occur after hours	Tom Bell, bell.21@osu.edu	Mark Soliday, soliday.9@osu.edu	Deb Merritt merritt.25@osu.edu	6/30/16 - 8/22/16	AV11
Watts 379, 389, 395	new carpet and paint, chair rail	Podiums will be removed and put back at the end of the work	No construction or electrical work	Tom Bell, bell.21@osu.edu	Mark Soliday, soliday.9@osu.edu	Ken Kushner kushner.8@osu.edu	5/4/16 - 6/3/16	
Arps 383, 387	Classrooms being permanently removed from the pool	remove Classroom AV technology		Tom Bell, bell.21@osu.edu	Mark Soliday, soliday.9@osu.edu	Michelle Colombini Colombini.7@osu.edu	Complete	
Caldwell 220, 227	Classrooms being permanently removed from the pool	remove Classroom AV technology		Tom Bell, bell.21@osu.edu	John Keller, keller.235@osu.edu	Bill Thalgotth thalgott.1@osu.edu	Complete	
Pomerene 206, 207, 208, 306	Classrooms being permanently removed from the pool	remove Classroom AV technology		Tom Bell, bell.21@osu.edu	Matthew Raymond, raymond.49@osu.edu	Anna Hoffman hoffman.716@osu.edu	Complete	